



FIRST QUANTUM MINERALS LTD

Cobre Panamá Project



Disclaimer

Cobre Panamá

Certain statements contained in this presentation constitute "forward-looking statements". Forward-looking statements are, by definition, statements that are not historical in nature and relate to possible future events. They may be, but are not necessarily, identified by words such as "believe," "expect," "plan," "intend," "may," "anticipate" and similar expressions. These statements are based on the current expectations of management and are inherently subject to uncertainties and changes in circumstances. You are cautioned not to place undue reliance on these statements, the estimates, projections and other forward-looking information in this presentation as they are based on current expectations and general assumptions. Such forward-looking statements only speak as of the date of this presentation in connection herewith and First Quantum Minerals Ltd. does not undertake any responsibility to revise or update any forward-looking statements contained herein. Although we believe that these forward-looking statements are based on reasonable assumptions, there are many uncertainties and factors that could affect our actual financial results or results of operations and could cause actual results to differ materially from those in the forward-looking statements, including those risk factors identified in the section entitled "Risk Factors" in our Annual Report. None of the data herein is to be reproduced in whole or in part without the prior permission of the provider.

Cobre Panama – location





Panama



Cobre Panamá

PANAMA

US Dollar economy

■ GDP (2016): \$55.2b

■ Popn (2016): 4.03m

4 existing pillars:

- Canal & free trade zone;
- Financial services;
- Construction; and
- Aviation & tourism.

Outside the hurricane alley, major earthquakes rare, no active volcanos

Government new to mining but supportive

Source: www.worldbank.org

REGULATORY FRAMEWORK

Law 9, 1997

- Renewed Dec 30 2016 for next 20 year term (2017-2037). Can be extended for a further 20 years.
- Change in law requires consent of both MPSA and the government

ESIA approved 2011

 Comprehensive report exceeds IFC guidelines







Cobre Panama – highlights



Cobre Panamá

OREBODY

M&I Resources 3,695mt @ 0.37%Cu

P&P Reserves 3,182mt @ 0.38%Cu

Strip ratio 1:1

Competent rock

40+ year mine life

PROJECT

US\$6.3 billion total capital cost

72% project complete

Project LTI rate 0.10 72.0m manhours total

Surpassed 10m manhours without LTI on 19/4/18

11,051 employees 7,436 Panamanian 1,200 local

OPERATIONS

85Mtpa throughput

International port
300MW power plant
Large electric mine fleet
Inpit crushing & conveying

3,250 employees Initially 89% Panamanian Training of locals

Familiarization of staff underway

Cobre Panama – contribution



Community

- Social focus on: education, health + sanitation, social development and social infrastructure
- 1200+ local/local workforce
- \$50+ million in social projects since 2013

Environmental

- 10,475 ha reforestation (agroforestry projects)
- Conservation (eagles, turtles, amphibians)
- Water management

Economic

- \$212m in project Panamanian salaries since 2015
- 3,000 operations phase jobs (average salary more than \$2000/month)
- \$1,000+ million in contracts to Panamanian based companies since 2015
- \$6+ million per month in social security
- Circa 3.5% of GDP; \$2 billion pa in exports



Case study – grower cooperatives



Cobre Panamá




22 indigenous & farmer communities within the project area of influence

Case study – resettlement




Cobre Panamá



Resettlement of 86 families completed Dec 2016. Livelihood support ongoing

Project layout






Project execution methodology




Cobre Panamá

- Established and proven approach:
- Define and plan, set contracting strategy early
- Identify risks
- Use of existing designs, duplication, standardization
- Maximize commonality of equipment
- Maximize in-house work

First Quantum Project



Traditional Project



Project methodology



Cobre Panamá


First Quantum maximizes in-house work:

- Project management;
- Technical involvement;
- Procurement, expediting, logistics, shipping and port;
- Self perform construction;
- Own tools and equipment;
- Construction supervision plus reliable and efficient labour

Use of external contractors for specialist tasks:

• Eg: Marine jetty, power station chimney

March 2018 total manpower 11,051 (includes R&R offsite)



Cobre Panama – schedule



Cobre Panamá

2018

- First generation from power plant
- Complete prestrip expose ore, develop terrace mining, deploy ultraclass
- Commence commissioning of process plant

2019

- Commence ore feed from mine to process plant
- Ramp up process plant to annualized 74 mtpa mill feed
- Target 150,000 tonnes Cu in concentrate production

2020

- Ramp up process plant to annualized 85 mtpa mill feed
- Target 270-300,000 tonnes Cu in concentrate production

2021

• Target 350,000 tonnes Cu in concentrate production

After **2022**

Further investment to achieve 100 mtpa mill feed

Cobre Panama – delivery of rampup



Cobre Panamá

Volume Mine and process plant ore throughput



- Prestrip & deployment of ultra class in mine
- Project completion, commissioning & control system in plant

Grade



• Grade control drilling validates resource model

Recovery



- Detailed mineralogy testwork underway
- Process plant flexibility additional equipment already installed

Cash cost

EBITDA generation



- Energy captive electricity generation, fuel efficiency
- Long term contracts established for reagents and consumables
- Labour costs
- Spares

People

Recruitment, training and familiarization of staff



• 1,233 operations phase personnel currently engaged to date

Port and Power Plant overview




Cobre Panamá



Construction: 90% complete

Commissioning progress on track for 2018 power plant operations



Port – current status





- 30,000 tonnes coal successfully offloaded to storage shed May 3 2018
- Improvement works ongoing on the bulk cargo terminal

Power plant – current status



Cobre Panamá

Unit 1 is 95% commissioned

- Chemical cleaning and steam blowing complete.
- Next step: First coal to boiler;
 Grid synchronization.

Balance of Plant is 91% commissioned

 Next step: commissioning of the coal reclamation circuit.

Unit 2 is 6.5% commissioned

Next step: Chemical cleaning.

Spot power sales agreements in place. Preliminary discussions for longer term offtake agreements initiated.

Operations team fully embedded with commissioning.



Transmission lines – energized





Power plant commissioning process – formula for success



Construction, Commissioning & Operations teams integration and collaboration - familiarization and ownership:

- **Reviews:** System walk down and punch list management in handover process from construction to commissioning;
- **Simulator trials:** Debugging of configuration issues that would otherwise have created commissioning delays;
- Expert input: Operational experience on power plants, control system configuration & validation;
- Maintenance & reliability: Commissioning spares, preservation activities;
- Control room operators: Indistinguishable.

Port housing – progress







PORT HOUSING (HOUSE UNIT INTERIOR)



PORT HOUSING DEVELOPMENT PROJECT



PORT HOUSING (HOUSE UNIT INTERIOR)

Mine overview




Cobre Panamá



46.5m BCM complete end April 2018 out of 68m BCM total prestrip. Pre-strip progress on track for Jan 2019 first ore.

Botija Pit development






Mine planning – philosophy



Cobre Panamá




Schematic diagram of pit floor operations with multiple benches (terraces)

Terrace Mining to manage pit waters and make best use of ultra class mining equipment.

- Maximize
 electrification- rope
 shovels, trolley assist
 and electric drills.
- In pit Crushing and Conveying for efficient movement of low grade/high volume ore.

FIRST QUANTUM MINERALS LTD.

Inpit crushing & conveying



IPPC – progress





Boxcut 4A



Boxcut 3A

25

Boxcut 2A Boxcut 1A

Mine ultraclass operations – progress



Cobre Panamá

Ultraclass Fleet:

- Ultraclass equipment achieved over 1000 operating hours;
- OEM support contracts finalized;
- Critical spares identified and held in country;
- Transferring and training current prestrip personnel to Ultra Class fleet.



| Ultra Class Mining Fleet | Units |
|-------------------------------------|-------|
| P&H 4100XPC rope shovels | 4 |
| Liebherr T284C (360 tonne) trucks | 30 |
| Le Tourneau L2350 Front End Loader | 3 |
| Liebherr R9350 excavators | 3 |
| Caterpillar 777G (100 tonne) trucks | 20 |



Process plant & TMF overview




Cobre Panamá



Construction progress on track for 2018 commissioning

Concentrator – progress






Concentrator – mills





Concentrator – mills





Concentrator – flotation





Concentrator – flotation





FIRST QUANTUM

Concentrator – regrind and columns




FIRST QUANTUM MINERALS LTD.

Concentrator – regrind and columns



Concentrator – concentrate thickening







Concentrator – stockpile feed conveyors FIRST QUANTUM MINERALS LTD.



Concentrator – 27 March 2018





Concentrator – 3 May 2018





Concentrator – crushing and conveyors











Concentrator – E&I focus















Recruitment of personnel:


- 75% operations leadership & technical hires onsite;
- 70 maintenance staff onboard;
- 50 operators onsite in May.

Spares and consumables:

- Maintenance strategy into ERP well progressed;
- 1/3 spares budget committed;
- Long-term consumable and reagent contracts placed.


Systems:

 Core metallurgical team onboard – refining process control procedures.



Tailings Management Facility











TMF decant tunnel





Decant – progress






Operational readiness – progress



Cobre Panamá


Cobre Panama readiness for operations




Operations readiness – focus areas



| | 2018 | | | | | | | | | | | | | | |
|---|---------------|------------|---------|-------|--|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|
| | | | | | | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec |
| KEY DEPARTMENT & FUNCTIONAL AREA STATUS TIMELINE | | | | | | | | | | | | | | | |
| Mine Site | | | | | | | | | | | | | | | |
| UltraClass Fleet (equipment mobilization/commissioning/resources/training) | | | | | | | | | | | | | | | |
| Environment / Permits | | | | | | | | | | | | | | | |
| TMF (construction, recruitment, equipment, SOPs, infrastructure) | | | | | | | | | | | | | | | |
| Recruitment (process plant, TMF) | | | | | | | | | | | | | | | |
| Training (80% Critical Mass) - current OEM Ultra Class Operator Training & SO | | | | | | | | | | | | | | | |
| Commercial / Expediting and Parts on Shelves (infrastruture/storage) | | | | | | | | | | | | | | | |
| Preservation (on-going) | | | | | | | | | | | | | | | |
| Process Operations (potential bottleneck with training/commissioning) | | | | | | | | | | | | | | | |
| Maintenance/Engineering (potential bottleneck with training/commissioning) | | | | | | | | | | | | | | | |
| Site Services / Mine Roads (establish, mo | obilize equir | ment, trai | n opera | tors) | | | | | | | | | | | |








Training & development of staff



Cobre Panamá

Offsite: \$2.8m La Pintada trade school

Onsite: \$3.5m in job specific training







Cobre Panamá

Appendix

Environment and biodiversity



Cobre Panamá

Development impact

Project development area: 5900 ha

Concession area: 13600ha


Reforestation: 10475 ha

Conservation and Protection

- Donoso Protected Area
- Harpy eagles (Peregrine Fund)
- Sea turtles (Sea Turtle Conservancy)
- Amphibians (Biodiversity Consultant Group)
- Biodiversity (Hardner & Gullison)
- Invasive plants (Kew, Smithsonian, MSG)

Compliance And Monitoring

MiAmbiente regulatory audit program




Mesoamerican Biological Corridor





Donoso Protected Area





Regional development

Partnership:

Augmenting not replacing Government services

Regional Services: Penonome to Coclecito

- \$2.0m health clinic upgrades
- Education
- Roads
- Security (police, fire)

Local Business Development

- Local suppliers
- Multiplier effect

